

STATUS OF THE NEW BUILDING

(For use in briefing Mr. Vinson's CIA Subcommittee on 6 January 1958)

I. DIRECTOR'S LETTER OF 19 MAY 1956 (TAB A) ADVISED MR. VINSON THAT:

- A. WE COULD NOT CONSTRUCT A BUILDING FOR ALL OF OUR EMPLOYEES FOR THE AUTHORIZED \$46,000,000.**
- B. TO CONSTRUCT A BUILDING FOR ALL OF OUR EMPLOYEES PROBABLY WOULD REQUIRE \$56,000,000. (PROBABLY \$59,000,000 or \$60,000,000 WOULD NOW BE MORE ACCURATE.)**
- C. WE PROBABLY WOULD HAVE TO REDUCE OUR SQUARE FOOTAGE BY 300,000 SQUARE FEET.**
- D. DESPITE THE FOREGOING, WE FELT THAT WE SHOULD PROCEED WITH A \$46,000,000 BUILDING WHICH WOULD PROVIDE SPACE FOR ALL OF OUR PEOPLE IN TEMPORARY BUILDINGS.**
- E. THE BUILDING WAS PLANNED SO THAT ADDITIONS COULD BE MADE LATER WITHOUT DIFFICULTY.**

II. PERSONNEL.

THE BUILDING AS NOW PLANNED WILL ACCOMMODATE ABOUT

OF OUR EMPLOYEES, LEAVING APPROXIMATELY TO BE

HOUSED IN OTHER AVAILABLE SPACE.

25 YEAR RE-REVIEW

-2-

III. CURRENT STATUS.

- A. THE CLEARING AND GRUBBING CONTRACT WAS LET ON 9 OCTOBER 1957. WORK IS EXPECTED TO BE COMPLETED BY 1 FEBRUARY 1958.**
- B. BIDS FOR GRADING AND DRAINAGE, INCLUDING ON-SITE ROADS AND PARKING AREAS, (OPENED ON 18 DECEMBER 1957) ARE NOW UNDER STUDY---CONTRACT TO BE AWARDED SHORTLY. SHOULD BE COMPLETED IN 7 MONTHS (BEFORE CONSTRUCTION OF BUILDING STARTS).**
- C. OVER-ALL DESIGN PLANS ARE COMPLETED AND APPROVED. (MODEL COULD BE TAKEN TO THE HILL AND SHOWN TO MR. VINSON AT HIS PLEASURE.)**
- D. FINAL WORKING DRAWINGS ARE IN PREPARATION AND WILL BE READY FOR FINAL REVIEW AND APPROVAL ABOUT 1 MAY 1958.**
- E. WE EXPECT TO LET THE CONSTRUCTION CONTRACT DURING AUGUST, 1958. ESTIMATE TWO YEARS FOR COMPLETION. SHOULD BE IN THE BUILDING LATE IN 1960.**



C O P Y

C O P Y

19 May 1956

The Honorable Carl Vinson
Chairman
House Committee on Armed Services
Washington 25, D. C.

Dear Mr. Chairman:

Referring to our phone conversation of this afternoon, this letter summarizes the problem which has arisen in connection with our new headquarters building.

Our original estimate of the cost of construction of our new building was \$55,000,000, the original estimate of the Public Buildings Service was \$50,800,000, and after our discussions with the Bureau of the Budget we requested the Congress for an authorization of \$50,000,000. Our final authorization, which was contained in the Military Construction Act of 1955 (P.L. 161, 84th Congress), was \$46,000,000.

Since the enactment of authorizing legislation, and since the enactment of P.L. 219, 84th Congress, which provided an initial appropriation sufficient to permit the drawing up of plans and specifications for the building and certain other preliminary steps, we have prepared detailed cost estimates as a basis for an appropriation request. Although we attempted to live within our authorization, we have been advised both by our architects and by the General Services Administration that it would be impossible to construct a building which would house all of our employees, even under the most austere standards and conditions, for \$46,000,000. Since the original cost estimate of \$50,800,000 was made by the Public Buildings Service in March of 1955, the building cost index has increased by 5.7%, and the trend continues upward. It is now estimated that under the present authorization, a reduction from original plans of 300,000 square feet of net usable space would be required in the building, which in turn means that we would be unable to house several hundred of our employees. Current estimates indicate that roughly \$56,000,000 would now be required in order to permit construction and site development of facilities which would house all Agency personnel. This estimate is subject to change as more detailed plans and specifications are drawn, but, taking all factors into consideration, it is highly unlikely that the final estimate will be any lower than this amount.

Despite the foregoing, we feel there are good and sufficient reasons to proceed immediately with an appropriation request for the full amount presently authorized, and this request is now before the Congress. Although 300,000 square feet of usable space will have to be sacrificed, the building now proposed would provide space for all of our employees who are now housed in temporary buildings, thus permitting the evacuation of that space so that its demolition will be

possible in accordance with Government plans for urban renewal in the District of Columbia, and as required by the act authorizing our building. The total number of buildings occupied by the Agency would be considerably reduced, with resultant benefits. Finally, any further delay, in addition to perpetuating excessive operating costs, may occasion an appreciable further increase in construction costs, thereby further reducing the space that could be provided with the funds available. Our architects have planned the building so that additions can be made without difficulty if and when additional funds are authorized and appropriated. Power, communications, heating, air conditioning and other facilities will be constructed so as to accommodate a larger building than we would be able to construct under our present authorization and appropriation request. Under this procedure, we can foresee no waste or needless expense if a later decision is made to enlarge the building.

This briefly summarizes the status of the matter. As I indicated to you, I have discussed this situation with Chairman Cannon and with Senator Hayden, both of whom are sympathetic to our problem. I believe Chairman Cannon intends to discuss it with you. I was also able to see Senator Russell. He was most sympathetic, but he felt that we would be best advised to proceed with our present appropriation request, and defer any attempt to seek an additional authorization during this session of the Congress. I agreed fully with Senator Russell, and indicated that I would also discuss the matter with you as soon as possible.

I will be in touch with you when I return to Washington in a few days, and I would be most grateful for any advice which you are able to give on this matter. In the event that you desire further information pending my return, [redacted] of my staff will be happy to furnish you with additional details.

STAT

With kindest regards.

Sincerely,

/s/

Allen W. Dulles
Director

**Latest information on the building which was
used before Vinson's CIA Subcommittee
on 6 January 1958**